

UNITED PARACALE MINING COMPANY

United Paracale Mining Co. established a record high output for the month of December with a total of ₱250,034.17 from the treatment of 9,340 tons of ore. The average per ton was substantially higher than the previous month, being ₱26.77 per ton. Percentage of extraction was 90.44%.

The total development advance for the month was 1,133 feet. Of the 861 feet of capital advance, 63 feet were in ore; and of the 272 feet in operating advance, 36 feet were in ore.

The 401 foot wall drift North, Ba-luarte 400 level, was advanced 43 feet along the vein 3.3 feet wide in average grade ore. The 401 foot wall drift South was advanced 49 feet along the vein 3.6 feet wide.

On the Longos 200 level, the 128 North crosscut East was advanced 66 feet. The 119 North crosscut West was advanced 101 feet in peridotite.

The 1 drift North, Malaguit 0 level,

was advanced 50 feet along the vein 3.2 feet wide. The 1 drift South was advanced 46 feet along the vein 2.0 feet wide, assaying ₱30.50 per ton.

The pump station in sump cutting in Longos 300 level was started and about 90% completed.

The Longos ore bin was completed, except the placing of air tube doors and the lining of the bin. The concrete floors of the hoist house and power house were about 75% completed.

North Camarines-United Paracale

The total development advance during the month was 221 feet, all of which was in development.

The 529 foot wall drift North, Sindicato level 87, was advanced 114 feet along the vein 10 inches wide, averaging ₱28.00 per ton. North Camarines Gold Mining Co. milled 116 tons of United Paracale ore during September.

Call

Cardinal Insurance Company

When You *Need*
INSURANCE

HEAD OFFICE:
MARSMAN BUILDING
MANILA, PHILIPPINES

Cable Address:
"CARDINAL—MANILA"
Post Office Box 297
Phone 2-32-32