

## SUYOC CONSOLIDATED MINING CO.

From the treatment of 6,507 tons of ore, Suyoc Consolidated recovered a total of ₱147,375.61 during the month of August. The average per ton was ₱22.65, and the percentage of extraction 86.37%.

The total development advance during the month was 1,430 feet, of which 763 feet were in capital advance, and 667 feet in operating. Of the capital advance 119 feet were in ore, and in the operating advance 36 feet were in ore.

The 22242 drift north was advanced 53 feet on a vein 2.7 feet wide, with an average of ₱36.28 per ton. The 2242-A

raise was started off the 22242 drift north. The vein is 3.1 feet wide with better than average grade ore.

Work has been started on the battery charging station on the 2200 level. This station will be located near the #1 shaft to facilitate supervision.

Broken trommel shaft and broken drive housing on the 13-ft. classifier were the causes of low tonnage during the first half of August. Work was started on the new compressor building. Considerable surface work was necessary during the month of August for road repair and cleaning slides.

---

## COCO GROVE, INC.

The production for Coco Grove for the month of August resulted in a considerable increase over the previous month, when two dredges covered an aggregate of ₱252,346.32 from the dredging of 329,485 cubic yards.

The dredge "Mary Angus" handled 169,005 cubic yards of gravel, from which ₱142,844.34 was produced. This represents a total dredged area of 99,680 square feet to an average depth of 45 feet.

The dredge "Anne Petronella" operated in better pay ground during August, with production showing an increase to ₱109,501.98. This represents 160,480 cubic yards dredged to an average

depth of 45 feet. The total area dredged was 95,220 square feet.

The mechanical performance of the dredges during August was satisfactory.

The suction dredge "Rotterdam", after having completed the typhoon shelter at the mouth of the Paracale River, was moved out into the Bay in order to dig the channel adjacent to the shore line where both dredges will be operating in the near future. In case of typhoons, this channel will be utilized for maneuvering these two gold dredges.

Weather conditions during August were favorable for operations.

---

## NORTHERN MINING & DEVELOPMENT COMPANY (TUBA MINES)

The production for August was ₱52,056.99 in bullion from 2,091 tons of ore with a recovered value of ₱24.90 per ton; extraction was 93%.

Capital development was 433.6 feet, of which 30 were in ore. Operating

development was 172 feet, of which 69 were in ore. Total development footage was 605.6, of which 99 feet were in ore.

Mine and mill operations were satisfactory.

---

## MOUNTAIN MINES, INC.

Prospecting work progressed well during August; and the underground footage for the month was 369 feet. Some of the structures being developed

look somewhat more encouraging.

A total of 6,719 meters of trail was built during August.